Rev t/c: 155/21-3-2022 Original / Duplicate / Triplicate

Time: 6 months

SBR.No

Original / Duplicate / Triplicate

CONTRACT CERTIFICATE

Final

No. First and Part bill (For Other Works) Date.....20.....

Division : RR Nagar Division Sub-Division : Yashwanthapura -Sub Division

Estimate Cost (Rs.) :-71.00 Lakhs a/c: 14) 7-7-2021 r/c: 20/12-7-2021

Bill Received No .....Dated.....Cash Book Voucher No.....dated.....

Scheduled Docket No: Head of Account : P-3853- D.R. No:

Name of Work (as per sanctioned estimate): Construction of shops at hmt layout and jp park double road in ward no 17

Job Code:- **017-21-000015** T.value 6402055/- 14% GST. 12%.

Name of Contractor and Full Address: **M/s MR Infra, C R Mangala**

Reference to Agreement No /Wo No: EE/RRND/Wo.No/000142 /2021-22 Dt:- 16-12-2021

Certified that the measurements were taken by me on 18/04/2022 and recorded of Pages No 372288 - 372299 Of measurement Book No :3923 and that the work is satisfactorily executed.

For M R INFRA Partner

Signature of Contractor **Officer-in-charge of work**

Certified that the measurements were taken by me on 18/04/2022 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account II have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer

If Memorandum of Payment

1)	Total value of work done or supplies made as per account within	6377+6+2+ +165392
2)	Deduct amount to be held in reserve being.....percent Rs.....	12800
3)	Balance	64000
4)	Deduct Payment :	
a)	Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D No.....-	64000
	Amount adjusted towards cash advance recovery of	
b)	Payments cost store or other materials supplied.	64000
	Now made recovery of amount creditable to this/other work Amount paid on this bill Cheque/Cash	55340
5)	Balance being unpaid value of work done held in reserve	6358
6)	Deduct cash advance made on the office Cash Book Voucher No..... date .....less adjustments	671898
7)	Net amount due to or from contractor Unadjusted items	6753700
8)	Advance to contractor for materials brought to site (as detailed) within value of Government materials supplied	716598

For M R INFRA Partner

EE/CH of EE not done 25%.

Contractor's Signature

Received Rs... .....(in works)

.....

By Cash and by adjustment of Payment as per memorandum.

Witnesses:

1.

2.

Dated.....

For M R INFRA Partner

Signature of Contractor

Paid by me by cheque No..... Dated.....

Cash Rs..... Dated.....

Initials of Officer Making Payment

(For use in the Office)

Admitted Rs. 7165398:00

Cheque Rs. 6753700.00

Executive Engineer

Adjustment Rs 411698.00

Case Accounts Superintendent Executive Engineer

Scanned with CamScanner

Name of Work: Construction of Shops at HMT Layout and JP Park Double Road in ward no 17

Sl.No	Description of work	Unit	Schedule-B		Previous Measurement		Present Measurement		Total UP-to-date		Remarks
			Qty	Rate	Qty	Amount	Qty	Amount	Qty.	Amount	
1	Earthwork excavation by manual means in ordinary soil for foundation of buildings, water supply and sanitary lines and electrical conduits etc, either in pits or in trenches 1.5m and above in width, in soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. including breaking of clods complete as per specifications. No. KBS 2.1(a) / 2.3.5	Cum	199.65	349.00	0.00	0.00	199.65	69677.85	199.65	69677.85	
2	Providing and injecting chemical emulsion for Pre-constructional Anti-Termite Treatment, creating continuous chemical barrier under and around the column pits, walls, trenches, basement excavation, top surface of the plinth filling, junction of wall and floor, along the external perimeter of building, expansion joints, over the top surface of consolidated earth on which apron is to be laid, surrounding of pipes and conduits, with chloropyriphos emulsifiable concentrates of 20% concentration at 3.19 Litre/sqm., including cost of chemical, diluting in water to one percent concentration, labour, HOM complete as per specifications. (Plinth area of the building at ground floor only shall be measured) Specification No. KBS : 3.2.6 / 3.2.7	Sqm	65.03	124.00	0.00	0.00	65.03	8063.10	65.03	8063.1	
	QTY ABOVE 125 %	Sqm	297.98	124.00	0.00	0.00	297.98	36948.90	297.98	36948.9	
3	Providing and Filling in foundation with granite / trap broken metal 100mm. and down size & with approved sand including hand packing, ramming, watering, including cost of all materials and labour with all lead and lift. complete as per	Cum	26.26	2832.00	0.00	0.00	26.26	74375.40	26.26	74375.4	
	QTY ABOVE 125 %	Cum	6.74	2831.00	0.00	0.00	6.74	19073.86	6.74	19073.8625	
4	Providing and laying in position plain cement concrete of Mix 1:3:6 with OPC @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM curing complete as per specifications.	Cum	25.99	6055.00	0.00	0.00	25.99	157354.31	25.99	157354.3125	
	QTY ABOVE 125 %	Cum	17.62	6584.00	0.00	0.00	17.62	116005.97	17.62	116005.965	
5	Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6 stone hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications. KBS	Cum	66.78	5358.00	0.00	0.00	66.78	357780.45	66.78	357780.45	
	QTY ABOVE 125 %	Cum	52.03	5555.00	0.00	0.00	52.03	288998.88	52.03	288998.875	

Scanned with CamScanner

Name of Work: Construction of Shops at HMT Layout and JP Park Double Road in ward no 17

Sl.No	Description of work	Unit	Schedule-B		Previous Measurement		Present Measurement		Total UP-to-date		Remks
			Qty	Rate	Qty	Amount	Qty	Amount	Qty.	Amount	
6	KSRB 4-1.1: Providing and laying in position plain cement concrete of mix 1:2:4 with OPC cement @ 240kgs, with 40mm and down size graded granite metal coarse aggregates @0.878cum and fine aggregates @ 0.459cum machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2	Cum	4.18	6148.00	0.00	0.00	4.18	25667.90	4.18	25667.9	
	QTY ABOVE 125 %	Cum	10.68	6736.00	0.00	0.00	10.68	71906.80	10.68	71906.8	
7	Providing and laying in position reinforced cement concrete of design Mix M25 with OPC @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum and fine aggregtes @ 0.47cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in ground floor level for roof slabs, staircase, lintels and beams retaining walls, return walls, walls (any thickness) including attached pilasters, columns, lintles, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc., including cost of all materials, labour, HOM curing, complete but excluding cost of reinforcement as per specifications. Specification No. KBS 4.1, 4.6------For Ground Floor	Cum	43.81	7048.00	0.00	0.00	43.81	308790.50	43.81	308790.5	
	QTY ABOVE 125 %	Cum	40.51	7594.00	0.00	0.00	40.51	307644.33	40.51	307644.331	
8	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specifications. Specification	Sqm	337.35	340.00	0.00	0.00	337.35	114699.00	337.35	114699	
9	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for suspended floors, landings, balconies and likes, thickness upto 200 mm including cost of all materials, labour complete as per specificaitons for heights more than 3.50m from ground level. - 0 to 5 mtrs. Specification No. KBS 4.6.2	Sqm	180.75	466.00	0.00	0.00	180.75	84229.50	180.75	84229.5	
	QTY ABOVE 125 %	Sqm	125.78	466.00	0.00	0.00	125.78	58611.15	125.78	58611.15	

Scanned with CamScanner

Name of Work: Construction of Shops at HMT Layout and JP Park Double Road in ward no 17

Sl.No	Description of work	Unit	Schedule-B		Previous Measurement		Present Measurement		Total UP-to-date		Remarks
			Qty	Rate	Qty	Amount	Qty	Amount	Qty.	Amount	
20 10	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM complete as per specifications. Specification No. KBS 4.6.3 TMT bars Fe 550 ----------Ground Floor	Tonne	6.73	91591.00	0.00	0.00	6.73	616315.84	6.73	616315.839	
23 11	KSRB 2.3 : Filling available excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20 cms. in depth, compacting each deposited layer by ramming after watering with lead upto 50 m. and lift upto 1.5 m. including cost of all labour complete as per specifications.	Cum	80.85	234.00	0.00	0.00	80.85	18918.90	80.85	18918.9	
24 12	Lead for disposal of earth shall be payable including loading and unloading up to 13.25kms.	Cum	50.06	98.00	0.00	0.00	50.06	4906.13	50.06	4906.125	
	QTY ABOVE 125 %	Cum	68.74	98.00	0.00	0.00	68.74	6736.28	68.74	6736.275	
31 13	Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling including rounding off corners wherever required smooth rendering, including providing and removing scaffolding, cost of materials, labour, curing etc., complete as per specification.----------Ground Floor	Sqm	86.40	274.00	0.00	0.00	86.40	23673.60	86.40	23673.6	
	QTY ABOVE 125 %	Sqm	178.44	287.00	0.00	0.00	178.44	51213.36	178.44	51213.35625	
34 14	Providing lime rendering for plastering to wall and ceiling, including cost of materials, labour, curing complete as per specifications.----------Ground Floor	Sqm	86.40	37.00	0.00	0.00	86.40	3196.80	86.40	3196.8	
	QTY ABOVE 125 %	Sqm	220.13	37.00	0.00	0.00	220.13	8144.63	220.13	8144.625	
37 15	Providing 15mm thick cement plaster in single coat with cement mortar 1:3 to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.----------Ground	Sqm	178.28	273.00	0.00	0.00	178.28	48669.08	178.28	48669.075	
	QTY ABOVE 125 %	Sqm	585.74	290.00	0.00	0.00	585.74	169863.15	585.74	169863.15	
40 16	Providing 18mm thick cement plaster in single coat with cement mortar 1:3 to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.----------Ground Floor	Sqm	173.55	322.00	0.00	0.00	173.55	55883.10	173.55	55883.1	
	QTY ABOVE 125 %	Sqm	336.03	341.00	0.00	0.00	336.03	114586.23	336.03	114586.23	

Scanned with CamScanner

Name of Work: Construction of Shops at HMT Layout and JP Park Double Road in ward no 17

Sl.No	Description of work	Unit	Schedule-B		Previous Measurement		Present Measurement		Total UP-to-date		Rmks
			Qty	Rate	Qty	Amount	Qty	Amount	Qty.	Amount	
17	Extra for providing and mixing waterproofing compound in cement plaster for brick masonry work at one kg per bag or in the proportion recommended by the manufacturers, for cement mortar 1:3, 20mm thick cost of materials complete as per specifications.----------Ground Floor	Sqm	173.55	14.00	0.00	0.00	173.55	2429.70	173.55	2429.7	
	QTY ABOVE 125 %	Sqm	336.03	14.00	0.00	0.00	336.03	4704.42	336.03	4704.42	
18	KSRB 15.10.3 Providing white washing to ceiling and / or sloping roof surface in two coats with lime of approved quality, to give an even shade including cost of materials, labour, complete as per specifications.	Sqm	153.10	15.00	0.00	0.00	153.10	2296.50	153.10	2296.5	
	QTY ABOVE 125 %	Sqm	111.74	15.00	0.00	0.00	111.74	1676.16	111.74	1676.15625	
19	KSRB 15.10.1 Providing white washing to new wall surface in two coats with lime of approved quality, to give an even shade including cost of materials, labour, complete as per	Sqm	400.88	14.00	0.00	0.00	400.88	5612.25	400.88	5612.25	
	QTY ABOVE 125 %	Sqm	363.14	14.00	0.00	0.00	363.14	5083.89	363.14	5083.89	
20	Providing applying two coats of wall putty to inside plastered walls and ceiling using white cement putty. Scrapping and levelling the surface using steel blade and preparing the surface even and smooth by using different grade sand papers, including cost of all materials, cost of labour and scaffolding etc., complete as per the specification.	Sqm	553.98	91.00	0.00	0.00	553.98	50411.73	553.98	50411.725	
	QTY ABOVE 125 %	Sqm	474.88	91.00	0.00	0.00	474.88	43213.97	474.88	43213.96625	
21	Providing and applying painting in two coats with plastic emulsion paint with primer of approved brand on wall surface to give an even approved shade after thoroughly brushing the surface, free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications.	Sqm	553.98	105.00	0.00	0.00	553.98	58167.38	553.98	58167.375	
	QTY ABOVE 125 %	Sqm	474.88	105.00	0.00	0.00	474.88	49862.27	474.88	49862.26875	
22	Providing and finishing external walls in two coats over one coat of 100% acrylic silicon glazed primer with antifungal paint for top coat of approved brand and shade to give an even shade after thoroughly brooming the surface to remove all dirt and loose powdered material, free from mortar drops and other foreign matter cost of materials, labour, complete as per specifications.----------Ground Floor	Sqm	173.55	210.00	0.00	0.00	173.55	36445.50	173.55	36445.5	
	QTY ABOVE 125 %	Sqm	336.03	119.00	0.00	0.00	336.03	39987.57	336.03	39987.57	

Scanned with CamScanner

Name of Work: Construction of Shops at HMT Layout and JP Park Double Road in ward no 17

Sl.No	Description of work	Unit	Schedule-B		Previous Measurement		Present Measurement		Total UP-to-date		Remks
			Qty	Rate	Qty	Amount	Qty	Amount	Qty.	Amount	
23	Providing and laying flooring using prepolished, gang saw/water cut 19mm thick granite using silver grey granite / Multy Red / Ruby Red / Black / Hassan Green / River Pink Granite of width not less than 1200mm laid with a bed of 20mm thick 1:4 cm & jointed with neat cement slurry mixed with pigment to mach shade of granite slabs including laying POP on finished surface and cleaning the surface, including the cost of all materials, mortar and labours etc., complete as per specifications. Ground Floor	Sqm	74.70	2653.00	0.00	0.00	74.70	198179.10	74.70	198179.1	
	QTY ABOVE 125 %	Sqm	113.87	3192.00	0.00	0.00	113.87	363469.05	113.87	363469.05	
24	Providing skirting, dado, rises of steps with colour glazed tiles on 10mm thick cement plaster 1:3 and jointed with white cement slurry over rough plaster surface (excluding cost of rough plastered surface which should be measured and paid separately) using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications.Colour glazed tiles 30x60 cms 6mm thick with	Sqm	17.80	1903.00	0.00	0.00	17.80	33873.40	17.80	33873.4	
	QTY ABOVE 125 %	Sqm	5.00	1902.00	0.00	0.00	5.00	9510.00	5.00	9510	
25	Providing and fixing M.S.grill work for windows and ventilators using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approved design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM complete as per specifications. Specification No. KBS 7.12----------Ground	Kg	431.25	111.00	0.00	0.00	431.25	47868.75	431.25	47868.75	
	QTY ABOVE 125 %	Kg	67.50	111.00	0.00	0.00	67.50	7492.50	67.50	7492.5	
26	Providing & fixing of glazed 3 Track - 2 Panel Sliding Door made out of multi chambered uPVC sections with TPV gaskets having isolated drainage and reinforced with Galvanized Iron profiles through out the window. The sliding outer frame having a overall size of 60x45 mm with reinforcement of 1 mm thickness, super sas with overall size of 39x75 mm with reinforcement of 1.5mm thickness. Glazing bead for fixing of glass shall be of size 20x18 mm and coestruded with gasket. Fiber Glass mesh shall be provided in mesh shutter. Window/Door shall be provided with 6 mm plain float glass, stgandard hardware & multi point locking system of patio espagnolette. Wall thickness of frame, mullion & sash shall be 2-2.2 mm.	Sqm	19.95	6616.00	0.00	0.00	19.95	131989.20	19.95	131989.2	
27	Applying red lead ready mix priming coat over new steel or other metal surface including preparing the surface after throughly cleaning oil, grease, dirt and other foreign matter, and scoured with wire brushes, fine steel wool, sand papers including cost of materials, labour, complete as per	Sqm	19.95	48.00	0.00	0.00	19.95	957.60	19.95	957.6	

Scanned with CamScanner

Name of Work: Construction of Shops at HMT Layout and JP Park Double Road in ward no 17

Sl.No	Description of work	Unit	Schedule-B		Previous Measurement		Present Measurement		Total UP-to-date		Rmks
			Qty	Rate	Qty	Amount	Qty	Amount	Qty.	Amount	
28	Providing and applying enamel metal paint two coats (excluding priming coat) over new steel or other metal surface brushing to give an even shade after cleaning oil, grease, dirt and other foreign matter, including cost of materials, labour, complete as per specifications.	Sqm	19.95	111.00	0.00	0.00	19.95	2214.45	19.95	2214.45	
29	Supplying heavy gauge PVC conduit pipe ……mm dia ..... mm thick confirming to IS 2509 with suitable size bends, metal/PVC junction boxes, adhesive paste etc., and running before concreting the slab. The conduit should be tied to the reinforcement rods by using binding wires and unused ways of junction boxes and pipe ends should be covered using PVC end enclosures, run with 18SWG GI fish wire wherever necessary----------25mm dia 2mm thick.	Mtrs	312.50	57.00	0.00	0.00	312.50	17812.50	312.50	17812.5	
	QTY ABOVE 125 %	Mtrs	137.50	62.00	0.00	0.00	137.50	8525.00	137.50	8525	
30	Groove cutting in walls Supplying heavy gauge PVC Conduit Pipe ….dia ….mm thick with suitable size bends, metal junction boxes adhesive paste etc., by groove cutting in the wall and fixing by bracing U or J hooks and cement plastering up to the wall surface and run with 18 SWG GI fish wire run throughout the conduit wherever necessary.----------25mm	Mtrs	125.00	58.00	0.00	0.00	125.00	7250.00	125.00	7250	
	QTY ABOVE 125 %	Mtrs	325.00	63.00	0.00	0.00	325.00	20475.00	325.00	20475	
31	Point wiring using Copper wire without switch. Supplying and wiring adopting loop system in existing PVC Conduit / casing capping using 1100V grade, COPPER conductor flexible multistrand FRLS PVC insulated, 2X1.5Sq.mm Cable confirming to the GTP without switch, the other end of the wires shall be terminated with sufficient loose length in a wood/PVC round block complete for each outlet. GROUP A----------Short point upto 3Mtr from tapping point to out let	point	25.00	173.00	0.00	0.00	25.00	4325.00	25.00	4325	
	QTY ABOVE 125 %	point	5.00	233.00	0.00	0.00	5.00	1165.00	5.00	1165	
32	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand copper wire with low conductor resistance single core in open or concealed system of wiring with specified IS-694:confirming to latest amendments.---------- 2.5 sqmm	Mtrs	900.00	35.00	0.00	0.00	900.00	31500.00	900.00	31500	
33	Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due groove cutting in Brick/Stone/C.C wall----------1-3Way	Nos	30.00	103.00	0.00	0.00	30.00	3090.00	30.00	3090	

Scanned with CamScanner

Name of Work: Construction of Shops at HMT Layout and JP Park Double Road in ward no 17

Sl.No	Description of work	Unit	Schedule-B		Previous Measurement		Present Measurement		Total UP-to-date		Remarks
			Qty	Rate	Qty	Amount	Qty	Amount	Qty.	Amount	
134 ~~34~~	Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc., complete on the existing metal/PVC box.----------1 to 3	Nos	12.50	119.00	0.00	0.00	12.50	1487.50	12.50	1487.5	
	QTY ABOVE 125 %	Nos	17.50	128.00	0.00	0.00	17.50	2240.00	17.50	2240	
139 ~~35~~	Supplying and fixing of modular switch & connected accessories on existing modular switch plate as per IS 3854 and IS 1293.----------6Amps one way. 6Amps 3way socket.	Nos	6.25	113.00	0.00	0.00	6.25	706.25	6.25	706.25	
	QTY ABOVE 125 %	Nos	23.75	122.00	0.00	0.00	23.75	2897.50	23.75	2897.5	
151 ~~36~~	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve, indicator ON/OFF, energy cross-3 with Short circuit breaking capacity of 10K and complete wiring as required confirming to IEC 60898.----------5-32 Amps DP.	Nos	2.50	981.00	0.00	0.00	2.50	2452.50	2.50	2452.5	
	QTY ABOVE 125 %	Nos	27.50	1059.00	0.00	0.00	27.50	29122.50	27.50	29122.5	
189 ~~37~~	Supplying & fixing retrofit type -PL- LED Lamp 8-9W LED linear source with CCT 6500 degree K, CRI> 70%. efficacy >80 lumen per watt, life> 25000 burning hours and Compliance to IS 10322/IEC 60598, LM 79 & LM 80. The LED are driven by HF electronic driver integrated in the system, with PF > 0.95, power loss should < 5% of lamp wattage., short circuit & open circuit protection to beintegrated in the circuit, THD less than 20%, Life as per LM 79. The operating input voltage should be between 130 to275 volts. Tested by NABL/CPRI accredited laboratory with 2 years Warranty against any manufacturing defect working under standard electrical condition. 8-9 Watts	Nos	18.75	378.00	0.00	0.00	18.75	7087.50	18.75	7087.5	
	QTY ABOVE 125 %	Nos	11.25	495.00	0.00	0.00	11.25	5568.75	11.25	5568.75	
CLRL-① 38	Providing Brick work with common burnt clay machine moulded perforated bricks of class designation 5.0 conforming to IS: 2222 in superstructure above plinth level in cement mortar 1:6 (1 cement : 6 coarse sand) With Non modular bricks including cost of all materials, labour, scaffolding and usage charges of machinery & other incidental charges complete as per the direction of engineer	cum	139.72	10392.32	0.00	0.00	139.72	1451974.69	139.72	1451974.686	

Scanned with CamScanner

Name of Work: Construction of Shops at HMT Layout and JP Park Double Road in ward no 17

Sl.No	Description of work	Unit	Schedule-B		Previous Measurement		Present Measurement		Total UP-to-date		Remarks
			Qty	Rate	Qty	Amount	Qty	Amount	Qty.	Amount	
39	Supplying and fixing rolling shutters of approved make, made of required size M.S. laths, interlocked together through their entire length and jointed together at the end by end locks, mounted on specially designed pipe shaft with brackets, side guides and arrangements for inside and outside locking with push and pull operation complete, including the cost of providing and fixing necessary 27.5 cm long wire springs manufactured from high tensile steel wire of adequate strength conforming to IS: 4454 - part 1 and M.S. top cover of required thickness for rolling shutters. 80x1.25 mm M.S. laths with 1.25mmm thick top cover including cost of materials, labour, usage charges of machinery complete as per specifications and as per directions of the Engineer-in-Charge.	Sq	165.00	2924.95	0.00	0.00	165.00	482617.28	165.00	482617.278	
						Sub Total Amount			6397677.31		6397677.31	
						Add GST 12%			767721.28		767721.28	
						Grand Total Amount			7165398.58		7165398.58	

For M R INFRA

Partner

Contractor Representative

Assistant Engineer

Ward No 17

Assistant Executive Engineer

Rajarajeshwarinagar Sub Division

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು

ರಾಜರಾಜೇಶ್ವರಿನಗರ ಉಪ ವಿಭಾಗ

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

SBR.No

Scanned with CamScanner